

Tabla N° 14. Record histórico de avances: Valor Planificado, Costo Real y Valor Ganado del Proyecto 4.

Proyecto:		PROYECTO 4												
		GNVC												
VALOR PLANIFICADO (PV)														
EDT	Descripción	agosto	septiembre	octubre	noviembre	diciembre	enero	febrero	marzo	abril	mayo	junio	julio	TOTAL
1	ESTRUCTURAS	117,168.80	103,298.28	135,783.52	168,330.33	175,432.09	211,782.14	123,227.90	95,569.57	44,809.98	26,123.61	20,328.93	16,610.98	1,238,466.14
2	ARQUITECTURA	329.70	26,963.23	80,230.29	172,007.64	118,740.58	223,093.50	340,836.89	283,403.81	272,891.44	186,901.54	207,713.82	134,564.42	2,047,676.87
3	INSTALACIONES SANITARIAS	23,939.88	38,875.29	100,749.88	47,126.02	34,663.98	30,793.20	89,696.80	59,291.74	79,910.82	150,104.54	59,385.77	31,183.25	745,721.16
4	INSTALACIONES ELÉCTRICAS			13,755.69	13,755.69	157,711.27	97,020.35	152,636.32	118,714.08	86,491.92	150,176.44	136,068.72	37,714.77	964,045.25
5	INSTALACIONES DE GAS LICUADO							47,337.69	46,464.90	11,616.23	11,616.23			117,035.05
TOTAL POR MES		141,438.38	169,136.79	330,519.37	401,219.68	486,547.93	562,689.19	706,397.92	604,316.89	530,569.07	524,922.36	435,113.47	220,073.42	5,112,944.47
ACUMULADO		141,438.38	310,575.17	641,094.54	1,042,314.22	1,528,862.15	2,091,551.35	2,797,949.27	3,402,266.16	3,932,835.22	4,457,757.58	4,892,871.05	5,112,944.47	
% ACUMULADO		2.77%	6.07%	12.54%	20.39%	29.90%	40.91%	54.72%	66.54%	76.92%	87.19%	95.70%	100.00%	
COSTO REAL (AC)														
EDT	Descripción	agosto	septiembre	octubre	noviembre	diciembre	enero	febrero	marzo	abril	mayo	junio	julio	TOTAL
1	ESTRUCTURAS	32,181.47	43,985.48	31,311.72	24,815.79	112,579.68	107,533.66	146,469.89	88,076.88					586,954.57
2	ARQUITECTURA	345.97	6,127.80	15,983.97	42,617.08	69,679.01	20,274.27	37,683.89	63,061.02					255,773.01
3	INSTALACIONES SANITARIAS	5,430.94	7,977.53	11,136.17	16,843.26	68,045.45	22,933.36	9,997.72	15,079.81					157,444.23
4	INSTALACIONES ELÉCTRICAS				2,937.07	7,153.76	19,449.90	9,073.99	10,401.91					49,016.63
5	INSTALACIONES DE GAS LICUADO													
TOTAL POR MES		37,958.39	58,090.81	58,431.86	87,213.19	257,457.89	170,191.19	203,225.49	176,619.62					1,049,188.43
ACUMULADO		37,958.39	96,049.20	154,481.05	241,694.24	499,152.13	669,343.33	872,568.82	1,049,188.43					
VALOR GANADO (EV)														
EDT	Descripción	agosto	septiembre	octubre	noviembre	diciembre	enero	febrero	marzo	abril	mayo	junio	julio	TOTAL
1	ESTRUCTURAS	48,587.93	48,742.77	25,756.77	39,410.77	67,538.15	62,770.90	121,258.87	79,421.71					493,487.87
2	ARQUITECTURA	522.35	6,790.56	13,148.28	67,681.59	41,801.43	11,834.75	31,197.58	56,864.12					229,840.66
3	INSTALACIONES SANITARIAS	8,199.69	8,840.35	9,160.52	26,749.33	40,821.43	13,386.95	8,276.87	13,597.94					129,033.08
4	INSTALACIONES ELÉCTRICAS				4,664.46	4,291.64	11,353.54	7,512.14	9,379.73					37,201.51
5	INSTALACIONES DE GAS LICUADO													
TOTAL POR MES		57,309.97	64,373.68	48,065.57	138,506.15	154,452.65	99,346.14	168,245.46	159,263.50					889,563.12
ACUMULADO		57,309.97	121,683.65	169,749.22	308,255.37	462,708.02	562,054.16	730,299.62	889,563.12					
% ACUMULADO		1.12%	2.38%	3.32%	6.03%	9.05%	10.99%	14.28%	17.40%					

Fuente: Elaboración propia.