

**Tabla N° 5. Record histórico de avances: Valor Planificado, Costo Real y Valor Ganado del Proyecto 1.**

Proyecto:		PROYECTO 1												
GNVC														
<b>VALOR PLANIFICADO (PV)</b>														
EDT	Descripción	junio	julio	agosto	septiembre	octubre	noviembre	diciembre	enero	febrero	marzo	abril	mayo	TOTAL
1	ESTRUCTURAS	24,542.53	74,070.31	190,980.97	415,417.46	355,883.14	125,248.57	61,955.97	55,380.69	34,637.57	190.00	190.00	0.00	1,338,497.21
2	ARQUITECTURA	0.00	0.00	0.00	0.00	35,063.23	55,713.76	59,405.23	75,820.60	112,253.55	182,992.36	103,709.42	8,433.18	633,391.33
3	INSTALACIONES SANITARIAS	0.00	0.00	0.00	0.00	0.00	3,396.33	29,952.90	1,400.86	3,991.47	23,082.99	60,935.03	808.54	123,568.11
4	INSTALACIONES ELÉCTRICAS	0.00	0.00	0.00	5,798.80	5,798.80	6,247.58	0.00	4,506.10	15,707.04	38,313.80	23,014.32	25,651.85	125,038.29
TOTAL POR MES		24,542.53	74,070.31	190,980.97	421,216.26	396,745.17	190,606.24	151,314.11	137,108.25	166,589.63	244,579.14	187,848.77	34,893.57	2,220,494.94
ACUMULADO		24,542.53	98,612.84	289,593.81	710,810.07	1,107,555.24	1,298,161.48	1,449,475.58	1,586,583.83	1,753,173.46	1,997,752.61	2,185,601.37	2,220,494.94	
% ACUMULADO		1.11%	4.44%	13.04%	32.01%	49.88%	58.46%	65.28%	71.45%	78.95%	89.97%	98.43%	100.00%	
<b>COSTO REAL (AC)</b>														
EDT	Descripción	junio	julio	agosto	septiembre	octubre	noviembre	diciembre	enero	febrero	marzo	abril	mayo	TOTAL
1	ESTRUCTURAS	9,706.40	46,984.77	83,291.43	103,025.51	199,132.02	120,659.14	159,709.26	147,906.68	99,176.07	51,196.16			1,020,787.44
2	ARQUITECTURA								522.60	3,590.11	42,955.26			47,067.98
3	INSTALACIONES SANITARIAS					30.43		452.19	64.17	136.15	204.42			887.37
4	INSTALACIONES ELÉCTRICAS				330.70	822.11	2,468.51	5,950.46	4,267.24	2,454.45	4,313.30			20,606.78
TOTAL POR MES		9,706.40	46,984.77	83,291.43	103,356.21	199,984.56	123,127.65	166,111.91	152,760.69	105,356.79	98,669.15			1,089,349.56
ACUMULADO		9,706.40	56,691.17	139,982.60	243,338.81	443,323.37	566,451.02	732,562.94	885,323.62	990,680.42	1,089,349.56			
<b>VALOR GANADO (EV)</b>														
EDT	Descripción	junio	julio	agosto	septiembre	octubre	noviembre	diciembre	enero	febrero	marzo	abril	mayo	TOTAL
1	ESTRUCTURAS	25,010.41	51,135.48	143,104.06	85,330.16	81,267.24	124,792.97	108,142.66	112,697.88	100,029.05	29,395.91			860,905.84
2	ARQUITECTURA								398.20	3,620.99	24,664.13			28,683.32
3	INSTALACIONES SANITARIAS					12.42		306.19	48.89	137.32	117.37			622.20
4	INSTALACIONES ELÉCTRICAS				273.90	335.51	2,553.08	4,029.19	3,251.43	2,475.56	2,476.62			15,395.30
TOTAL POR MES		25,010.41	51,135.48	143,104.06	85,604.06	81,615.17	127,346.05	112,478.04	116,396.41	106,262.93	56,654.03			905,606.66
ACUMULADO		25,010.41	76,145.90	219,249.96	304,854.02	386,469.19	513,815.24	626,293.28	742,689.69	848,952.62	905,606.66			
% ACUMULADO		1.13%	3.43%	9.87%	13.73%	17.40%	23.14%	28.21%	33.45%	38.23%	40.78%			

Fuente: Elaboración propia.