

Tabla N° 8. Record histórico de avances: Valor Planificado, Costo Real y Valor Ganado del Proyecto 2.

Proyecto:		PROYECTO 2												GNVC	
VALOR PLANIFICADO (PV)		julio	agosto	septiembre	octubre	noviembre	diciembre	enero	febrero	marzo	abril	mayo	junio	julio	TOTAL
EDT	Descripción														
1	ESTRUCTURAS	131,104.10	189,078.89	203,352.31	253,655.25	246,753.24	311,618.98	421,965.82	94,899.61	73,958.06	26,248.83	53,723.02	32,085.17	23,308.30	2,061,751.58
2	ARQUITECTURA							46,736.94	81,518.88	243,002.07	355,327.34	480,962.95	421,639.27	260,426.80	1,889,614.26
3	INSTALACIONES SANITARIAS								980.96	7,798.22	179,458.24	79,386.85	198,859.72	19,390.87	485,874.86
4	INSTALACIONES ELÉCTRICAS								331,464.01	194,670.92	3,953.67	7,687.48	21,891.48	949,096.71	1,508,764.27
5	INSTALACIONES DE GAS												11,446.70	143,934.42	155,381.11
TOTAL POR MES		131,104.10	189,078.89	203,352.31	253,655.25	246,753.24	311,618.98	468,702.76	508,863.45	519,429.27	564,988.09	621,760.30	685,922.34	1,396,157.10	6,101,386.07
ACUMULADO		131,104.10	320,182.99	523,535.30	777,190.55	1,023,943.79	1,335,562.77	1,804,265.53	2,313,128.98	2,832,558.25	3,397,546.34	4,019,306.64	4,705,228.97	6,101,386.07	
% ACUMULADO		2.15%	5.25%	8.58%	12.74%	16.78%	21.89%	29.57%	37.91%	46.42%	55.68%	65.88%	77.12%	100.00%	
COSTO REAL (AC)		julio	agosto	septiembre	octubre	noviembre	diciembre	enero	febrero	marzo	abril	mayo	junio	julio	TOTAL
EDT	Descripción														
1	ESTRUCTURAS	63,280.85	73,970.83	73,964.64	332,303.16	255,838.49	255,526.69	357,529.16	429,854.18	79,211.27					1,921,479.28
2	ARQUITECTURA				1,215.14	9,674.67	12,299.81	20,792.48	71,932.04	77,655.70					193,569.84
3	INSTALACIONES SANITARIAS					464.12	1,124.46	453.62	8,711.28	4,772.62					15,526.09
4	INSTALACIONES ELÉCTRICAS				88.01	4,119.06	4,734.47	1,689.77	9,960.89	1,195.79					21,787.99
5	INSTALACIONES DE GAS														0.00
TOTAL POR MES		63,280.85	73,970.83	73,964.64	333,606.32	270,096.35	273,685.42	380,465.03	520,458.39	162,835.38					2,152,363.20
ACUMULADO		63,280.85	137,251.68	211,216.32	544,822.64	814,918.98	1,088,604.41	1,469,069.44	1,989,527.82	2,152,363.20					
VALOR GANADO (EV)		julio	agosto	septiembre	octubre	noviembre	diciembre	enero	febrero	marzo	abril	mayo	junio	julio	TOTAL
EDT	Descripción														
1	ESTRUCTURAS	218,889.87	107,849.69	170,269.35	223,604.07	296,345.66	232,866.90	351,976.30	233,150.54	85,625.04					1,920,577.42
2	ARQUITECTURA				817.66	11,206.47	11,209.08	20,469.55	39,015.54	83,943.51					166,661.81
3	INSTALACIONES SANITARIAS					537.61	1,024.74	446.57	4,724.95	5,159.06					11,892.93
4	INSTALACIONES ELÉCTRICAS				59.22	4,771.24	4,314.62	1,663.53	5,402.73	1,292.61					17,503.95
5	INSTALACIONES DE GAS														0.00
TOTAL POR MES		218,889.87	107,849.69	170,269.35	224,480.95	312,860.98	249,415.34	374,555.95	282,293.76	176,020.22					2,116,636.11
ACUMULADO		218,889.87	326,739.56	497,008.91	721,489.86	1,034,350.84	1,283,766.18	1,658,322.13	1,940,615.89	2,116,636.11					
% ACUMULADO		3.59%	5.36%	8.15%	11.83%	16.95%	21.04%	27.18%	31.81%	34.69%					

Fuente: Elaboración propia.